

3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

DATE	AUGUST														
	8/3	8/4	8/5	8/6	8/7	8/10	8/11	8/12	8/13	8/14	8/17	8/18	8/19	8/20	8/21
Phase 1 Paul Revere Dr. to Mulholland Dr.															
Install irrigation sleeves											X	X			
Slurry to form curb and gutter					X										
Pave the slot next to the gutter with AC					X	X									
Backfill median	X	X													
Dispose base material under the proposed sidewalk			X	X	X										
Pour curb tie-ins						X	X								
Pour concrete for the new sidewalk/parkway						X	X								
Pour concrete for the new ramps/spandrels						X	X								
Install traffic loops								X							
Restripe and switch traffic									X	X					
Retaining Wall															
Remove fence, clear and grub the top of the wall area	X	X	X												
Remove abandoned oil pipeline							X								
Backcut for new retaining wall			X	X	X	X	X	X	X		X	X			
Excavation for new retaining wall footing												X	X	X	X
Phase 1 Calabasas High															
Install irrigation sleeves											X	X			
Pour concrete for the installation of median curb							X								
Backfill median				X	X										
Pave the slot next to the gutter with AC					X										
Restripe back to original striping									X	X					