

#	Activity Name	Original Duration	Start	Finish	People Description	2024																		
						Aug 04						Aug 11						Aug 18						
						Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr
1	<b>Calabasas - 2024 STREET RESURFACING PROJECT SP</b>	45	06.14.24 A	08.16.24																				
2	<b>Pre Construction</b>	0																						
3	<b>Construction</b>	45	06.14.24 A	08.16.24																				
4	BMP's - SWPCP (9 LOCATIONS)	45	06.14.24 A	08.16.24	AAA																			
5	<b>Concrete</b>	3	08.12.24	08.14.24																				
6	DEMO - & GRADE, FORM BULB OUTS & INLINE GUTTER C	2	08.12.24*	08.13.24	AAA																			
7	POUR - HAND POUR	2	08.13.24	08.14.24	AAA																			
8	<b>Asphalt Work</b>	14	07.29.24 A	08.15.24																				
9	INSTALL - NEW BERM & REHAB EXISTING BERM	2	07.29.24 A	07.30.24 A	A.C. DIKE CO																			
10	UTILITIES - ADJUST & PATCH	3	07.29.24 A	07.31.24 A	AAA																			
11	CRACK SEAL - SOUTH LOS VIRGENES RD	2	07.31.24 A	08.01.24 A	RUBBERIZED																			
12	FOG SEAL - SOUTH LOS VIRGENES RD & NEW/REHABED	1	08.02.24 A	08.02.24 A	AAA																			
13	FOG SEAL - SOUTH LOS VIRGENES RD & NEW/REHABED	1	08.08.24*	08.08.24	AAA																			
14	INSTALL - LOOPS est(23)	2	08.12.24*	08.13.24	SMITHSON EL																			
15	INSTALL - STRIPING,MARKINGS,MARKERS, CURB PAINT &	3	08.12.24*	08.14.24	PCI STRIPING																			
16	PUNCH LIST - REQUEST FINAL INSPECTION - DEMOBILIZE	1	08.15.24	08.15.24	Fin Faanunu																			
17	<b>Post Construction</b>	0	08.16.24	08.16.24																				
18	LAST WD / CLOSE PROJECT	0		08.16.24*																				

■ Actual Work     ■ Critical Remaining Work  
■ Remaining Work     ◆ Milestone

