

CONSTRUCTION SCHEDULE

CALABASAS PAXTON
CALABASAS BLUE LLC
 Updated: 1.10.2017

Estimated Completion Date: 4/28/2017 Friday
 (vertical red line)

ALL CURRENT CONTRACTORS
 Start Date: 7/23/2016 Saturday

First Day of Week (Mon=2): 2

Division	Scope of Work	Contractor	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining	Comments	18-Jul-16	25-Jul-16	01-Aug-16	08-Aug-16	15-Aug-16	22-Aug-16	29-Aug-16	05-Sep-16	12-Sep-16	19-Sep-16	26-Sep-16	03-Oct-16	10-Oct-16	17-Oct-16	24-Oct-16	31-Oct-16	07-Nov-16	14-Nov-16	21-Nov-16	28-Nov-16	05-Dec-16	12-Dec-16	19-Dec-16	26-Dec-16	
1	offsites Excel		7/23/16	6/19/17	331	0%	236	0	331																										
1.1	STORM SEWER	done	9/26/16	9/29/16	4	100%	4	4	0																										
1.2	water lines to ROW south entrance	done	7/28/16	2/3/17	19	100%	137	19	0																										
1.3	20" PIPE DELIVERY & RESIDENT NOTIFICATION	done	9/8/16	9/18/16	7	20%	7	0	7																										
1.4	REMOVE 20" WATER LINE	done	9/19/16	9/26/16	7	100%	6	0	7																										
1.5	AT&T CROSSINGS	done	9/8/16	9/15/16	7	100%	6	0	7																										
1.6	FINE GRADE - BASE, CURB & GUTTER		1/20/17	4/21/17	14	100%	66	0	14																										
1.7	PLACE BASE PAVEMENT AC	0	11/21/16	5/15/17	4	20%	126	0	4																										
1.8	POUR TRAFFIC SIGNAL FOUNDATIONS	excel sub	11/21/16	4/17/17	1	100%	106	0	1																										
1.9	FINAL AC PAVEMENT AND STRIPING	excel sub	11/25/16	6/19/17	14	100%	147	0	14																										
2	OFFSITE DRY UTILITIES		10/10/16	5/2/17	204	0%	147	0	204																										
2.1	START EDISON WORK	0	10/10/16		0	100%	-30466	0	0																										
2.2	RULE 20 C - UG WORK (46 CAL DAYS)	wilcox finish weather p	10/10/16	4/5/17	42	100%	128	0	42	sce to confirm datesby4/5/17																									
2.3	RULE 20 C - OVERHEAD WORK (42 CAL DAYS)		1/23/17	5/15/17	39	100%	81	0	39	sce to confirm datesby4/5/17																									
2.4	STREET LIGHTS (37 CAL DAYS)		9/26/16	5/15/17	35	20%	166	0	35	sce to confirm datesby4/5/17																									
2.5	SCE TELECOM CONVERSION	0	1/23/17	5/15/17	28	20%	81	0	28	sce to confirm datesby4/5/17																									
3	ONSITE WORK		9/19/16	2/28/17	162	0%	117	0	162																										
3.1	START ONSITE WORK	0	9/19/16		0	100%	-30451	0	0																										
3.2	EXCAVATE & EXPORT	5000 yards estimate	9/19/16		98	100%	-30451	0	98																										
3.3	CUT NORTH & SOUTH ENTRANCE		9/19/16		14	100%	-30451	0	14																										
3.4	SEWER INSTALLATION	0	10/28/16		18	20%	-30480	0	18																										
3.5	WATER INSTALLATION UG		1/2/17		14	20%	-30526	0	14																										
3.6	STORM DRAIN UG		11/21/16		14	100%	-30496	0	14																										
3.7	CURB & GUTTER		2/28/17		14	100%	10	0	14																										
3.8	BASE FOR ASPHALT		1/0/00		5	100%	0	0	5																										
3.9	FIRST LIFT ASPHALT		1/0/00		2	20%	0	0	2																										

3.10	DRY UTILITY TRENCHING	1/0/00		14	20%	0	0	14	
3.11	SCE ONSITE WORK	1/0/00		7	100%	0	0	7	
3.12	BUTTRESS EXCAVATION & STOCKPILE	10/1/16		28	100%	-30460	0	28	
3.13	VERDURA WALL INSTALLATION	1/24/17	4/15/17	14	100%	59	0	14	
3.14	FINISH GRADE SLOPES AND DRAINS	4/15/17	4/30/17	42	20%	10	0	42	
3.15	ONSITE CONCRETE WORK/FLATWORK	4/30/17		28	20%	-30610	0	28	
3.16	FINISH GRADE PADS	4/15/17	5/30/17	7	100%	32	0	7	
3.17	START OF VERTICAL WORK	3/15/17		0	100%	-30578	0	0	
3.18	SITE MASONRY	11/1/16		70	100%	-30482	0	70	
3.19	CMU RETAINING WALLS/SITE MASONRY	1/24/17		98	20%	-30542	0	98	
3.20	GRADE & BACKFILL RETAINING WALLS	11/18/17		70	20%	-30755	0	70	