

CONSTRUCTION SCHEDULE

CALABASAS PAXTON

CALABASAS BLUE LLC

Updated:

5/4/2017

Estimated Completion Date:

12/31/2018

Monday

(vertical red line)

Start Date: ALL CURRENT CONTRACTORS

First Day of Week (Mon=2):

2

Division	Scope of Work	Contractor	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining	Comments
1	offsites Excel		7/23/16	6/19/17	331	0%	236	0	331	
1.1	STORM SEWER	done	9/26/16	finished	4	100%		4	0	
1.2	water lines to ROW south entrance	done	7/28/16	finished	19	100%		19	0	
1.3	20" PIPE DELIVERY & RESIDENT NOTIFICATION	done	9/8/16	finished	7			0	7	
1.4	REMOVE 20" WATER LINE	done	9/19/16	finished	7			0	7	
1.5	AT&T CROSSINGS	done	9/8/16	finished	7			0	7	
1.6	FINE GRADE - BASE, CURB & GUTTER		1/20/17	finished	14			0	14	
1.7	PLACE BASE PAVEMENT AC	0	11/21/16	finished	4			0	4	
1.8	POUR TRAFFIC SIGNAL FOUNDATIONS	excel sub	11/21/16	5/14/17	1		125	0	1	
1.9	FINAL AC PAVEMENT AND STRIPING	excel sub	11/25/16	6/19/17	14	100%	147	0	14	
2	OFFSITE DRY UTILITIES		10/10/16	5/15/17	217	0%	156	0	217	
2.1	START EDISON WORK	0	10/10/16		0			0	0	
2.2	RULE 20 C - UG WORK (46 CAL DAYS)		10/10/16	finished	42	100%		0	42	
2.3	RULE 20 C - OVERHEAD WORK (42 CAL DAYS)		1/23/17	5/15/17	39	40%		0	39	

Initials _____

2.4	STREET LIGHTS (37 CAL DAYS)		9/26/16	5/15/17	35	20%		0	35
2.5	SCE TELECOM CONVERSION	0	1/23/17	5/15/17	28	20%		0	28
3	ONSITE WORK		9/19/16	2/28/17	162	0%		0	162
3.1	START ONSITE WORK	0	9/19/16		0			0	0
3.2	EXCAVATE & EXPORT	5000 yards estimate	9/19/16	6/19/17	98			0	98
3.3	CUT NORTH & SOUTH ENTRANCE	patriot	9/19/16	6/26/17	14			0	14
3.4	SEWER INSTALLATION	patriot		t.b.d	18			0	18
3.5	WATER INSTALLATION UG	patriot		t.b.d	14			0	14
3.6	STORM DRAIN UG	patriot		t.b.d	14			0	14
3.7	CURB & GUTTER	berry		t.b.d	14			0	14
3.8	BASE FOR ASPHALT	berry		t.b.d	5			0	5
3.9					2			0	2
3.10	DRY UTILITY TRENCHING	wilcox		t.b.d	14			0	14
3.11	SCE ONSITE WORK	wilcox		t.b.d	7			0	7
3.12	BUTTRESS EXCAVATION & STOCKPILE	patriot	10/1/16	finished	28	100%		0	28
3.13	VERDURA WALL INSTALLATION	patriot	5/15/17	5/29/17	14			0	14
3.14	FINISH GRADE SLOPES AND DRAINS	patriot	5/29/17	6/19/17	42		16	0	42
3.15	ONSITE CONCRETE WORK/FLATWORK	t.b.d	6/19/17	7/17/18	28		282	0	28
3.16	FINISH GRADE PADS	patriot	5/29/17	6/26/17	7		21	0	7
3.17	START OF VERTICAL WORK	Buidlwell	3/15/17	7/17/17	0		89	0	0
3.18	SITE MASONRY						0	0	0
3.19	CMU RETAINING WALLS/SITE MASONRY	t.b.d	6/19/17	8/19/17	98		45	0	98
3.20	GRADE & BACKFILL RETAINING WALLS	t.b.d	6/19/17	8/19/17	70		45	0	70

Initials _____