

CONSTRUCTION SCHEDULE

CALABASAS PAXTON
 CALABASAS BLUE LLC
 Updated:

9/13/2016
 ALL CURRENT CONTRACTORS
 Start Date: 7/23/2016
 Saturday

Estimated Completion Date: 4/28/2017 Friday
 (vertical red line)

Division	Scope of Work	Contractor	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining	First Day of Week (Mon-2)
1	Offites Excav		7/23/16	2/28/17	200	2%	157	0	200	16-Jul-16
1.1	STORM SEWER		9/26/16	9/26/16	4	100%	4	4	0	25-Jul-16
1.2	CENTERLINE OF STREET TO PROPERTY (WATER LATERALS)		7/28/16	9/26/16	19	100%	43	19	0	01-Aug-16
1.3	20" PIPE DELIVERY & RESIDENT NOTIFICATION		9/9/16	9/16/16	7	20%	7	0	7	08-Aug-16
1.4	REMOVE 20" WATER LINE		9/19/16	9/26/16	7	100%	6	0	7	15-Aug-16
1.5	AT&T CROSSINGS	done	9/9/16	9/15/16	7	100%	6	0	7	22-Aug-16
1.6	FINE GRADE - BASE, CURB & GUTTER		1/20/17	2/3/17	14	100%	11	0	14	29-Aug-16
1.7	PLACE BASE PAVEMENT AC		11/21/16	2/28/17	4	20%	72	0	4	06-Sep-16
1.8	POUR TRAFFIC SIGNAL FOUNDATIONS		11/21/16	2/3/17	1	100%	55	0	1	13-Sep-16
1.9	FINAL AC PAVEMENT		11/25/16	2/26/17	14	100%	68	0	14	20-Sep-16
2	OFFSITE DRY UTILITIES		10/10/16	1/4/17	86	2%	63	0	86	26-Sep-16
2.1	START ESDON WORK		10/10/16	1/20/17	0	100%	75	0	0	03-Oct-16
2.2	RULE 20 C - UG WORK (84 CAL DAYS)		10/10/16	1/20/17	42	100%	75	0	42	10-Oct-16
2.3	RULE 20 C - OVERHEAD WORK (42 CAL DAYS)		1/23/17	2/28/17	39	100%	27	0	39	17-Oct-16
2.4	STREET LIGHTS (27 CAL DAYS)		9/29/16	11/19/16	35	20%	40	0	35	24-Oct-16
2.5	SCS TELECOM CONVERSION		1/23/17	2/28/17	28	20%	27	0	28	31-Oct-16
3	ONSITE WORK		9/19/16	2/28/17	192	2%	117	0	192	07-Nov-16
3.1	START ONSITE WORK		9/19/16	2/28/17	0	100%	117	0	0	14-Nov-16
3.2	EXCAVATE & EXPORT		9/19/16	2/28/17	98	100%	117	0	98	21-Nov-16
3.3	CUT NORTH & SOUTH ENTRANCE		9/19/16	1/17/17	14	100%	87	0	14	28-Nov-16
3.4	SEWER INSTALLATION		10/28/16	2/16/17	18	20%	80	0	18	05-Dec-16
3.5	WATER INSTALLATION UG		1/2/17	2/28/17	14	20%	42	0	14	12-Dec-16
3.6	STORM DRAIN UG		11/21/16	12/26/17	14	100%	287	0	14	19-Dec-16
3.7	CURB & GUTTER		2/28/17	3/6/17	14	100%	10	0	14	26-Dec-16
3.8	BASE FOR ASPHALT		3/6/17	3/11/17	5	100%	5	0	5	02-Jan-17
3.9	FIRST LIFT ASPHALT		3/11/17	3/13/17	2	20%	1	0	2	09-Jan-17
3.10	DRY UTILITY TRENCHING		3/6/17	3/20/17	14	20%	11	0	14	16-Jan-17
3.11	SCS ONSITE WORK		3/20/17	3/27/17	7	100%	6	0	7	23-Jan-17
3.12	BUTTRESS EXCAVATION & STOCKPILE		10/1/16	1/24/17	28	100%	82	0	28	30-Jan-17
3.13	VERDURA WALL INSTALLATION		1/24/17	2/3/17	14	100%	9	0	14	06-Feb-17
3.14	FRESH GRADE SLOPES AND DRAINS		2/9/17	3/17/17	42	20%	31	0	42	13-Feb-17
3.15	ONSITE CONCRETE WORK/FLATWORK		3/17/17	4/14/17	28	20%	21	0	28	20-Feb-17
3.16	FRESH GRADE PADS		2/9/17	2/10/17	7	100%	6	0	7	27-Feb-17
3.17	START OF VERTICAL WORK		3/15/17	9/28/17	0	100%	142	0	0	06-Mar-17
3.18	SITE MASONRY		11/01/16	1/4/17	70	100%	47	0	70	13-Mar-17
3.19	CMU RETAINING WALL/SITE MASONRY		1/24/17	5/21/17	98	20%	71	0	98	20-Mar-17
3.20	GRADE & BACKFILL RETAINING WALLS		11/18/17	4/28/17	70	20%	146	0	70	27-Mar-17