

CONSTRUCTION SCHEDULE

CALABASAS PAXTON
CALABASAS BLUE LLC
 Updated: 1.10.2017

Estimated Completion Date: 4/28/2017 Friday
 (vertical red line)

ALL CURRENT CONTRACTORS
 Start Date: 7/23/2016 Saturday

Division	Scope of Work	Contractor	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining	Comments	First Day of Week (Mon=2)																													
											19-Jul-16	25-Jul-16	01-Aug-16	08-Aug-16	15-Aug-16	22-Aug-16	29-Aug-16	05-Sep-16	12-Sep-16	19-Sep-16	26-Sep-16	03-Oct-16	10-Oct-16	17-Oct-16	24-Oct-16	31-Oct-16	07-Nov-16	14-Nov-16	21-Nov-16	28-Nov-16	05-Dec-16	12-Dec-16	19-Dec-16	26-Dec-16	02-Jan-17	09-Jan-17	16-Jan-17	23-Jan-17	30-Jan-17	06-Feb-17
1	offices Excel		7/23/16	3/31/17	223	0%	160	0	223		[Gantt bar from 7/23/16 to 3/31/17]																													
1.1	STORM SEWER	done	9/26/16	9/26/16	4	100%	4	4	0		[Gantt bar from 9/26/16 to 9/26/16]																													
1.2	water lines to ROW south entrance		7/28/16	2/3/17	19	100%	137	19	0		[Gantt bar from 7/28/16 to 2/3/17]																													
1.3	2" PPE DELIVERY & RESIDENT NOTIFICATION	done	9/8/16	9/18/16	7	20%	7	0	7		[Gantt bar from 9/8/16 to 9/18/16]																													
1.4	REMOVE 20" WATER LINE	done	9/19/16	9/26/16	7	100%	6	0	7		[Gantt bar from 9/19/16 to 9/26/16]																													
1.5	AT&T CROSSINGS	done	9/8/16	9/15/16	7	100%	6	0	7		[Gantt bar from 9/8/16 to 9/15/16]																													
1.6	FINE GRADE - BASE, CURB & GUTTER		1/20/17	2/17/17	14	100%	21	0	14		[Gantt bar from 1/20/17 to 2/17/17]																													
1.7	PLACE BASE PAVEMENT AC	0	11/21/16	2/28/17	4	20%	72	0	4		[Gantt bar from 11/21/16 to 2/28/17]																													
1.8	POUR TRAFFIC SIGNAL FOUNDATIONS	excvt sub	11/21/16	2/17/17	1	100%	65	0	1		[Gantt bar from 11/21/16 to 2/17/17]																													
1.9	FINAL AC PAVEMENT	excvt sub	11/25/16	3/3/17	14	100%	71	0	14		[Gantt bar from 11/25/16 to 3/3/17]																													
2	OFFSITE DRY UTILITIES		10/10/16	5/2/17	204	0%	147	0	204		[Gantt bar from 10/10/16 to 5/2/17]																													
2.1	START EDSON WORK	0	10/10/16		0	100%	-30466	0	0		[Gantt bar from 10/10/16 to 10/10/16]																													
2.2	RULE 20 C - UG WORK (40 CAL DAYS)	w/ox Irish weather	10/10/16	2/5/17	42	100%	85	0	42		[Gantt bar from 10/10/16 to 2/5/17]																													
2.3	RULE 20 C - OVERHEAD WORK (42 CAL DAYS)		1/23/17	5/2/17	39	100%	72	0	39		[Gantt bar from 1/23/17 to 5/2/17]																													
2.4	STREET LIGHTS (37 CAL DAYS)		9/26/16	5/2/17	35	20%	157	0	35		[Gantt bar from 9/26/16 to 5/2/17]																													
2.5	SCE TELECOM CONVERSION	0	1/23/17	5/2/17	28	20%	72	0	28		[Gantt bar from 1/23/17 to 5/2/17]																													
3	ONSITE WORK		9/19/16	2/28/17	162	0%	117	0	162		[Gantt bar from 9/19/16 to 2/28/17]																													
3.1	START ONSITE WORK	0	9/19/16	2/28/17	0	100%	117	0	0		[Gantt bar from 9/19/16 to 2/28/17]																													
3.2	EXCAVATE & EXPORT	5000 yards estimate	9/19/16	2/28/17	98	100%	117	0	98		[Gantt bar from 9/19/16 to 2/28/17]																													
3.3	CUT NORTH & SOUTH ENTRANCE		9/19/16	1/17/17	14	100%	87	0	14		[Gantt bar from 9/19/16 to 1/17/17]																													
3.4	SEWER INSTALLATION	0	10/28/16	2/16/17	18	20%	80	0	18		[Gantt bar from 10/28/16 to 2/16/17]																													
3.5	WATER INSTALLATION UG		1/2/17	2/28/17	14	20%	42	0	14		[Gantt bar from 1/2/17 to 2/28/17]																													
3.6	STORM DRAIN UG		11/21/16	12/26/17	14	100%	287	0	14		[Gantt bar from 11/21/16 to 12/26/17]																													
3.7	CURB & GUTTER		2/28/17	3/6/17	14	100%	10	0	14		[Gantt bar from 2/28/17 to 3/6/17]																													
3.8	BASE FOR ASPHALT		3/6/17	3/11/17	5	100%	5	0	5		[Gantt bar from 3/6/17 to 3/11/17]																													
3.9	FIRST LIFT ASPHALT		3/11/17	3/13/17	2	20%	1	0	2		[Gantt bar from 3/11/17 to 3/13/17]																													
3.10	DRY UTILITY TRENCHING		3/6/17	3/20/17	14	20%	11	0	14		[Gantt bar from 3/6/17 to 3/20/17]																													
3.11	SCE ONSITE WORK		3/20/17	3/27/17	7	100%	6	0	7		[Gantt bar from 3/20/17 to 3/27/17]																													
3.12	BUTTRISS EXCAVATION & STOCKPILE		10/1/16	3/1/17	28	100%	108	0	28		[Gantt bar from 10/1/16 to 3/1/17]																													
3.13	VERDURA WALL INSTALLATION		1/24/17	3/11/17	14	100%	34	0	14		[Gantt bar from 1/24/17 to 3/11/17]																													
3.14	FINSH GRADE SLOPES AND DRAINS		3/11/17	4/22/17	42	20%	30	0	42		[Gantt bar from 3/11/17 to 4/22/17]																													
3.15	ONSITE CONCRETE WORK/FLATWORK		4/22/17	5/20/17	28	20%	20	0	28		[Gantt bar from 4/22/17 to 5/20/17]																													
3.16	FINSH GRADE PADS		3/11/17	3/18/17	7	100%	5	0	7		[Gantt bar from 3/11/17 to 3/18/17]																													
3.17	START OF VERTICAL WORK		3/15/17	9/28/17	0	100%	142	0	0		[Gantt bar from 3/15/17 to 9/28/17]																													
3.18	SITE MASONRY		11/1/16	1/4/17	70	100%	47	0	70		[Gantt bar from 11/1/16 to 1/4/17]																													
3.19	CMU RETAINING WALLS/SITE MASONRY		1/24/17	5/2/17	98	20%	71	0	98		[Gantt bar from 1/24/17 to 5/2/17]																													
3.20	GRADE & BACKFILL RETAINING WALLS		11/18/17	4/28/17	70	20%	-146	0	70		[Gantt bar from 11/18/17 to 4/28/17]																													