

CONSTRUCTION SCHEDULE

CALABASAS PAXTON

CALABASAS BLUE LLC

Updated: 1.10.2017

Estimated Completion Date: 4/28/2017

(vertical red line)

ALL CURRENT CONTRACTORS

Start Date: 7/23/2016 Saturday

First Day of Week (Mon=2):

Division	Scope of Work	Contractor	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining
1	offsites Excel		7/23/16	4/7/17	258	0%	185	0	258
1.1	STORM SEWER	done	9/26/16	9/29/16	4	100%	4	4	0
1.2	water lines to ROW south entrance		7/28/16	2/3/17	19	100%	137	19	0
1.3	20" PIPE DELIVERY & RESIDENT NOTIFICATION	done	9/8/16	9/18/16	7	20%	7	0	7
1.4	REMOVE 20" WATER LINE	done	9/19/16	9/26/16	7	100%	6	0	7
1.5	AT&T CROSSINGS	done	9/8/16	9/15/16	7	100%	6	0	7
1.6	FINE GRADE - BASE, CURB & GUTTER		1/20/17	3/24/17	14	100%	46	0	14
1.7	PLACE BASE PAVEMENT AC	0	11/21/16	3/31/17	4	20%	95	0	4
1.8	POUR TRAFFIC SIGNAL FOUNDATIONS	excel sub	11/21/16	3/31/17	1	100%	95	0	1
1.9	FINAL AC PAVEMENT	excel sub	11/25/16	4/7/17	14	100%	96	0	14

Initials _____

2	OFFSITE DRY UTILITIES			10/10/16	5/2/17	204	0%	147	0	204
2.1	START EDISON WORK	0		10/10/16		0	100%	-30466	0	0
2.2	RULE 20 C - UG WORK (46 CAL DAYS)	wilcox finish		10/10/16	3/8/17	42	100%	108	0	42
2.3	RULE 20 C - OVERHEAD WORK (42 CAL DAYS)			1/23/17	5/2/17	39	100%	72	0	39
2.4	STREET LIGHTS (37 CAL DAYS)			9/26/16	5/2/17	35	20%	157	0	35
2.5	SCE TELECOM CONVERSION	0		1/23/17	5/2/17	28	20%	72	0	28
3	ONSITE WORK			9/19/16	2/28/17	162	0%	117	0	162
3.1	START ONSITE WORK	0		9/19/16	2/28/17	0	100%	117	0	0
3.2	EXCAVATE & EXPORT	5000 yards estimate		9/19/16	2/28/17	98	100%	117	0	98
3.3	CUT NORTH & SOUTH ENTRANCE			9/19/16	1/17/17	14	100%	87	0	14
3.4	SEWER INSTALLATION	0		10/28/16	3/25/17	18	20%	106	0	18
3.5	WATER INSTALLATION UG			1/2/17	4/2/17	14	20%	65	0	14
3.6	STORM DRAIN UG			11/21/16	4/28/17	14	100%	115	0	14
3.7	CURB & GUTTER			2/28/17	5/28/17	14	100%	10	0	14
3.8	BASE FOR ASPHALT			5/28/17	6/3/17	5	100%	5	0	5
3.9	FIRST LIFT ASPHALT			6/3/17	6/5/17	2	20%	1	0	2
3.10	DRY UTILITY TRENCHING			5/28/17	5/27/17	14	20%	0	0	14
3.11	SCE ONSITE WORK			5/27/17	6/27/17	7	100%	22	0	7

Initials _____

3.12	BUTTRESS EXCAVATION & STOCKPILE	10/1/16	3/14/17	28	100%	117	0	28
3.13	VERDURA WALL INSTALLATION	1/24/17	3/28/17	14	100%	46	0	14
3.14	FINISH GRADE SLOPES AND DRAINS	3/28/17	5/9/17	42	20%	31	0	42
3.15	ONSITE CONCRETE WORK/FLATWORK	5/9/17	6/6/17	28	20%	21	0	28
3.16	FINISH GRADE PADS	3/28/17	5/2/17	7	100%	26	0	7
3.17	START OF VERTICAL WORK	3/15/17	9/28/17	0	100%	142	0	0
3.18	SITE MASONRY	11/1/16	6/2/17	70	100%	154	0	70
3.19	CMU RETAINING WALLS/SITE MASONRY	1/24/17	5/2/17	98	20%	71	0	98
3.20	GRADE & BACKFILL RETAINING WALLS	11/18/17	4/28/17	70	20%	-146	0	70

Initials _____