

CONSTRUCTION SCHEDULE

CALABASAS PAXTON - PATRIOT ENTERPRISES INC.
 CALABASAS BLUE LLC

Estimated Completion Date: 2/3/2017 Friday
 (vertical red line)

Updated: 9/13/2016

Start Date: 9/14/2016 Wednesday
 Patriot Enterprises Inc.

First Day of Week (Mon=2): 2

Division	Scope of Work	Contractor	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining	12 - Sep - 16	19 - Sep - 16	26 - Sep - 16	03 - Oct - 16	10 - Oct - 16	17 - Oct - 16	24 - Oct - 16	31 - Oct - 16	07 - Nov - 16	14 - Nov - 16	21 - Nov - 16	28 - Nov - 16	05 - Dec - 16	12 - Dec - 16	19 - Dec - 16	26 - Dec - 16	02 - Jan - 17	09 - Jan - 17	16 - Jan - 17	23 - Jan - 17	30 - Jan - 17	06 - Feb - 17	13 - Feb - 17
3	ONSITE WORK		9/19/16	2/28/17	162	0%	117	0	162																							
3.1	START ONSITE WORK	PATRIOT	9/19/16	2/28/17	0	100%	117	0	0																							
3.2	EXCAVATE & EXPORT	PATRIOT	9/19/16	2/28/17	98	100%	117	0	98																							
3.3	CUT NORTH & SOUTH ENTRANCE	PATRIOT	9/19/16	11/4/16	14	100%	35	0	14																							
3.4	SEWER INSTALLATION	PATRIOT	10/28/16	2/16/17	18	20%	80	0	18																							
3.5	WATER INSTALLATION UG	PATRIOT	1/2/17	2/28/17	14	20%	42	0	14																							
3.6	STORM DRAIN UG	PATRIOT	11/21/16	12/26/17	14	100%	287	0	14																							
3.7	CURB & GUTTER	PATRIOT	2/28/17	3/6/17	14	100%	10	0	14																							
3.8	BASE FOR ASPHALT	PATRIOT	3/6/17	3/11/17	5	100%	5	0	5																							
3.9	FIRST LIFT ASPHALT	PATRIOT	3/11/17	3/13/17	2	20%	1	0	2																							
3.10	DRY UTILITY TRENCHING	PATRIOT	3/6/17	3/20/17	14	20%	11	0	14																							
3.11	SCE ONSITE WORK	PATRIOT	3/20/17	3/27/17	7	100%	6	0	7																							
3.12	BUTTRESS EXCAVATION & STOCKPILE	PATRIOT	10/1/16	11/1/16	28	100%	22	0	28																							
3.13	VERDURA WALL INSTALLATION	PATRIOT	11/1/16	11/15/16	14	100%	11	0	14																							
3.14	FINISH GRADE SLOPES AND DRAINS	PATRIOT	11/15/16	12/27/16	42	20%	31	0	42																							
3.15	ONSITE CONCRETE WORK/FLATWORK	PATRIOT	12/27/16	1/24/17	28	20%	21	0	28																							
3.16	FINISH GRADE PADS	PATRIOT	11/15/16	11/22/16	7	100%	6	0	7																							
3.17	START OF VERTICAL WORK		2/28/17	2/28/18	0	100%	262	0	0																							
3.18	SITE MASONRY	0	11/1/16	1/4/17	70	100%	47	0	70																							
3.19	CMU RETAINING WALLS/SITE MASONRY	0	11/1/16	2/7/17	98	20%	71	0	98																							
3.20	GRADE & BACKFILL RETAINING WALLS	0	11/18/16	4/28/17	70	20%	116	0	70	S																						

Initials _____

CONSTRUCTION SCHEDULE

CALABASAS PAXTON - PATRIOT ENTERPRISES INC.
CALABASAS BLUE LLC

Estimated Completion Date: 2/3/2017
 (vertical red line)

Updated: 9/13/2016

Start Date: 9/14/2016 Wednesday
 Patriot Enterprises Inc.

First Day of Week (Mon=2):

Division	Scope of Work	Contractor	Start	End	Duration (Days)	% Complete	Working Days	Days Complete	Days Remaining	20 - Feb - 17	27 - Feb - 17	06 - Mar - 17	13 - Mar - 17	20 - Mar - 17	27 - Mar - 17	03 - Apr - 17	10 - Apr - 17	17 - Apr - 17	24 - Apr - 17	01 - May - 17	08 - May - 17	15 - May - 17	22 - May - 17	29 - May - 17	05 - Jun - 17	12 - Jun - 17	19 - Jun - 17	26 - Jun - 17	03 - Jul - 17	10 - Jul - 17	17 - Jul - 17	24 - Jul - 17	31 - Jul - 17	07 - Aug - 17		
3	ONSITE WORK		9/19/16	2/28/17	162	0%	117	0	162																											
3.1	START ONSITE WORK	PATRIOT	9/19/16	2/28/17	0	100%	117	0	0																											
3.2	EXCAVATE & EXPORT	PATRIOT	9/19/16	2/28/17	98	100%	117	0	98																											
3.3	CUT NORTH & SOUTH ENTRANCE	PATRIOT	9/19/16	11/4/16	14	100%	35	0	14																											
3.4	SEWER INSTALLATION	PATRIOT	10/28/16	2/16/17	18	20%	80	0	18																											
3.5	WATER INSTALLATION UG	PATRIOT	1/2/17	2/28/17	14	20%	42	0	14																											
3.6	STORM DRAIN UG	PATRIOT	11/21/16	12/26/17	14	100%	287	0	14																											
3.7	CURB & GUTTER	PATRIOT	2/28/17	3/6/17	14	100%	10	0	14																											
3.8	BASE FOR ASPHALT	PATRIOT	3/6/17	3/11/17	5	100%	5	0	5																											
3.9	FIRST LIFT ASPHALT	PATRIOT	3/11/17	3/13/17	2	20%	1	0	2																											
3.10	DRY UTILITY TRENCHING	PATRIOT	3/6/17	3/20/17	14	20%	11	0	14																											
3.11	SCE ONSITE WORK	PATRIOT	3/20/17	3/27/17	7	100%	6	0	7																											
3.12	BUTTRESS EXCAVATION & STOCKPILE	PATRIOT	10/1/16	11/1/16	28	100%	22	0	28																											
3.13	VERDURA WALL INSTALLATION	PATRIOT	11/1/16	11/15/16	14	100%	11	0	14																											
3.14	FINISH GRADE SLOPES AND DRAINS	PATRIOT	11/15/16	12/27/16	42	20%	31	0	42																											
3.15	ONSITE CONCRETE WORK/FLATWORK	PATRIOT	12/27/16	1/24/17	28	20%	21	0	28																											
3.16	FINISH GRADE PADS	PATRIOT	11/15/16	11/22/16	7	100%	6	0	7																											
3.17	START OF VERTICAL WORK		2/28/17	2/28/18	0	100%	262	0	0																											
3.18	SITE MASONRY	0	11/1/16	1/4/17	70	100%	47	0	70																											
3.19	CMU RETAINING WALLS/SITE MASONRY	0	11/1/16	2/7/17	98	20%	71	0	98																											
3.20	GRADE & BACKFILL RETAINING WALLS	0	11/18/16	4/28/17	70	20%	116	0	70																											