

**EXCEL PAVING COMPANY  
Project Three Week Look Ahead Schedule**

**Las Virgenes Road Scenic Corridor Widening  
Job 5257 Las Virgenes Road**

Day	Date	From 6/20 to 7/9 2016																	
		Mon 6/20	Tue 6/21	Wed 6/22	Thu 6/23	Fri 6/24	Sat 6/25	Mon 6/27	Tue 6/28	Wed 6/29	Thu 6/30	Fri 7/1	Sat 7/2	Mon 7/4	Tue 7/5	Wed 7/6	Thu 7/7	Fri 7/8	Sat 7/9
1	Soil Nail Wall #2 (Sub: Drill Trech)	█	█																
2	Backfill Wall for Valley Gutter (Excel)			█	█	█													
3	Excavate for Curb & Gutter (Excel)							█											
4	Grade Curb & Gutter (Excel)								█										
5	Pour Concrete (Curb & Gutter/Valley Gutters) (Sub: AM Concrete)									█									
6	Stain Walls (Sub: Drill Trech)										█	█							
7	Pour Traffic Signal Foundation (Sub: Ferreira)											█							
8	Set Traffic Poles (Sub: Ferreira)																	█	
9	Pave Slots (Excel)																	█	
10	Install Irrigation (Sub: Kato)																	█	█
11																			
12																			
13																			
14																			

**NOTES: Materials , problems , important items , etc.....**

D = Daytime work

All work Daytime

N = Night work

Traffic Control per Project Specifications keeping access to schools during morning and afternoon peak periods.

---



---



---



---



---