

**LOST HILLS INTERCHANGE PROJECT**  
 Contractor - Security Paving Company, Inc. (SPC)

 Holiday  
 Saturday & Sunday (no work)

 Rain (no work)  
 Wet grade (no work)

3/14/2016

ACTIVITY AND LOCATION	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21	3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	4/2
<b>NE Quadrant</b>																				
HMA LH-3 (needs to be scheduled)															?	?	?	?	?	
LH-2 Subgrade & Cl. 3 AB																				
LH-2 LCB																				
Biologist reports - (every ten days)																				
SWPPP maintenance	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x	
Submittals	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x	
PCC for ditches on the hill (remaining)																				
<b>NW Quadrant</b>																				
SW15																				
Access Road																				
<b>SE Qadrant</b>																				
Drainage DS-15																				
RW 1676																				
Temporary Electrical SB On-ramp	x																			
Temp. widening SB On-ramp								x	x	x	x	x			x	x	x	x	x	
<b>SW Quadrant</b>																				
Temporary electrical SB Off-ramp																				
Island Removal LH to AR (to be scheduled)																				
Temp. widening SB Off-ramp								x	x	x	x	x			x	x	x	x	x	

Schedule is tentative and may change