

LOST HILLS INTERCHANGE PROJECT
 Contractor - Security Paving Company, Inc. (SPC)

 Holiday
 Saturday & Sunday (no work)

 Rain (no work)
 Wet grade (no work)

9/29/2016

ACTIVITY AND LOCATION	9/26	9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15
NE Quadrant																				
HMA Pave TR Line								x												
Complete downdraind									x	x	x									
Biologist reports - (every ten days)																				
SWPPP maintenance	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x	x
Submittals	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x	x
Temporary hydroseed															x					
SWITCH TRAFFIC TO TR LINE																			X	
NW Quadrant																				
SW 15 Forming, rebar				x	x			x	x	x	x	x								
SE Quadrant																				
LH-5 JPCP				x				x												
SW Quadrant																				
LH-4 Roadway Ex (night work)	x	x	x	x			x	x	x	x	x									
RW 1687 Shoring (day closure)															x	x	x	x	x	

Schedule is tentative and may change