

3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

DATE	AUGUST											SEPTEMBER							
	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4
Phase 1 Paul Revere Dr. to Mulholland Dr.																			
Install irrigation sleeves															X	X			
Pave the slot next to the gutter in the median with light concrete base (LCB)	X	X																	
Backfill median				X	X														
Dispose base material under the proposed sidewalk																			
Pour curb tie-ins	X																		
Pour concrete for the new sidewalk/parkway	X																		
Pour concrete for the new ramps/spandrels	X																		
Install traffic loops	X							X											
Restripe and switch traffic			X					X											
Remove substandard pavement with new AC and aggregate base			X						X										
Dispose base or native material at shoulder				X	X				X	X									
Pave the slot next to the gutter with AC						X						X							
Retaining Wall																			
Remove abandoned oil pipeline										X	X	X							
Backcut for new retaining wall								X	X	X	X	X							
Excavation for new retaining wall footing												X		X	X	X	X	X	X
Phase 2 Paul Revere Dr. to Mulholland Dr.																			
Survey				X															
Sawcut Pavement and Sidewalk					X														
Demo/Remove AC&PCC						X		X	X	X	X								
Make Curb Grade												X		X	X	X			
Pour curb and gutter																	X	X	
Phase 1 Calabasas High																			
Install irrigation sleeves															X	X			
Pave the slot next to the gutter in the median with light concrete base (LCB)	X																		
Backfill median	X																		
Pave the slot next to the gutter with AC				X	X	X													
Restripe back to original striping			X									X							