

# 3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

DATE	NOVEMBER						DECEMBER										
	11/23	11/24	11/25	11/26	11/27		11/30	12/1	12/2	12/3	12/4		12/7	12/8	12/9	12/10	12/11
<b>Retaining Wall</b>																	
Set wall forms	X																
Pour concrete for wall		X															
Strip wall forms							X	X									
Backfill wall									X	X	X		X	X			
Dig Footings / Steps															X	X	X
<b>Phase 2 Paul Revere Dr. to Mulholland Dr. (N/S)</b>																	
Demolish Medians in front of Calabasas Highschool	X																
Pour Curb Nosing in front of Calabasas Highschool		X															
Pave Asphalt a in front of Calabasas Highschool			X														
<b>Irrigation</b>																	
Install Irrigation from Paul Revere Dr. to Freedom Dr.																	
Install Landscaping																	
Pothole / Install Irrigation in front of Calabasas Highschool																	

HOLIDAY

HOLIDAY