

# 3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

DATE	JULY														
	7/13	7/14	7/15	7/16	7/17	7/20	7/21	7/22	7/23	7/24	7/27	7/28	7/29	7/30	7/31
<b>Phase 1 Paul Revere Dr. to Mulholland Dr.</b>															
Make and layout curb grade	X	X				X	X								
Install irrigation sleeves															
Install curb pins for concrete forming of curb and gutter								X							
Pour concrete for the installation of median curb									X	X	X				
Sidewalk/Parkway Grade														X	X
<b>Phase 1 Calabasas High</b>															
Break AC and PCC for hauling	X	X													
Load and haul AC and PCC material for disposal	X	X				X	X	X							
Make and layout curb grade															
Install irrigation sleeves															
Install curb pins for concrete forming of median curb											X				
Pour concrete for the installation of median curb												X	X		