

3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

DATE	JULY														
	7/20	7/21	7/22	7/23	7/24	7/27	7/28	7/29	7/30	7/31	8/3	8/4	8/5	8/6	8/7
Phase 1 Paul Revere Dr. to Mulholland Dr.															
Make and layout curb grade		X	X												
Install irrigation sleeves			X	X											
Install curb pins for concrete forming of curb and gutter			X	X											
Pour concrete for the installation of median curb					X	X	X								
Slurry the median area								X							
Set new Sidewalk/Parkway Grade									X	X	X				
Construct base woek on the sidewalk												X	X	X	
Pour concrete for the new sidewalk/parkway															X
Phase 1 Calabasas High															
Break AC and PCC for hauling	X	X													
Load and haul AC and PCC material for disposal		X				X	X	X							
Make and layout curb grade			X	X	X										
Install irrigation sleeves			X	X											
Install curb pins for concrete forming of median curb						X									
Pour concrete for the installation of median curb						X	X								
Slurry the construction area with asphalt concrete								X							