GMZ Engineering, Inc.																									
Old Topanga Canyon Road / Mulholland Highway Improvements																									
3/4/2024																									
The Modern About the desired by																									
Three Weeks Look Ahead Schedule																									
		-		-			_	S		-			<u> </u>	-	М	-			_	S		-			-
Activity		3	М		W	Th	r		М		W	Th	-	3			W	Th	-	_	М		W		-
	Contractor	2/24	2/26	2/27	2/28	2/29	3/1	3/2	3/4	3/5	3/6	3/7	3/8	3/9	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21
RETAINING WALL # 12																							<u> </u>	<u> </u>	
																							<u> </u>		
Clean Up and pump water after storm & Forming for temp wall	GMZ																						ــــــ		
Install Vertical Drainage pipes behind the Temp Wall	GMZ		Х	Х					Х																
Install Chimney's sheets behind Temp Wall	Allience		Х	Х	Х	Х	Х		X																
Wire mesh and reinforcement for temp wall			Х	Х	Х	Х	Х		Х																
Shoot Create the Temporary walls	Allience									Х															
Perform Testing on Installed Test Nail	Allience												X												
Water Proofing The Temporary wall	GMZ										X	X	X	X											
Installing Rebar for Permenant wall	GMZ															Χ	Χ	Χ	Х	х	х	х	Х	х	
Forming For Permenant wall	Allience											х	х		Х	Χ	X	X	Χ	Х	Χ	Χ	Χ	X	
Shot Crete the permenante wall with Finish	Allience																						<u> </u>		х