3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

	JUNE		JULY														
DATE	6/29	6/30	7/1	7/2	7/3		7/6	7/7	7/8	7/9	7/10		7/13	7/14	7/15	7/16	7/17
Phase 1 Paul Revere Dr. to Mulholland Dr.																	
Break AC and PCC for hauling	X	X															
Load and haul AC and PCC material for disposal	X	X															
Make and layout curb grade			X	X	X												
Install irrigation sleeves							X										
Install curb pins for concrete forming of curb and gutter							X										
Pour concrete for the installation of curb and gutter								X	X								
Remove trees										X	X						
Clearing and grubbing of slope										X	X		X				
Structural work on the retaining Wall														X	X	X	X
Phase 1 Calabasas High																	
Sawcut of Asphalt Concrete Median			X	X	X		X										
Break AC and PCC for hauling								X	X								
Load and haul AC and PCC material for disposal								X	X								
Make and layout curb grade										X	X		X				
Install irrigation sleeves														X	X		
Install curb pins for concrete forming of median curb																X	
Pour concrete for the installation of median curb																	X