3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

	AUGUST																
DATE	8/10	8/11	8/12	8/13	8/14		8/17	8/18	8/19	8/20	8/21		8/24	8/25	8/26	8/27	8/28
Phase 1 Paul Revere Dr. to Mulholland Dr.																	
Install irrigation sleeves													X	X			
Pave the slot next to the gutter in the median with light concrete base (LCB)		X		X													
Backfill median			X	X													
Dispose base material under the proposed sidewalk	X	X															
Pour curb tie-ins			X														
Pour concrete for the new sidewalk/parkway				X	X												
Pour concrete for the new ramps/spandrels				X	X												
Install traffic loops							X										
Restripe and switch traffic							X										
Remove substandard pavement with new AC and aggregate base								X									
Dispose base or native material at shoulder								X	X								
Pave the slot next to the gutter with AC										X							
Retaining Wall																	
Remove abandoned oil pipeline										X	X						
Backcut for new retaining wall	X	X	X	X	X					X	X						
Excavation for new retaining wall footing											X		X	X	X	X	X
Phase 1 Calabasas High																	
Install irrigation sleeves													X	X			
Pave the slot next to the gutter in the median with light concrete base (LCB)		X		X													
Backfill median			X				X										
Pave the slot next to the gutter with AC			X	X	X												
Restripe back to original striping							X	X									