3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

		SEPTEMBER															
DATE	8/31	9/1	9/2	9/3	9/4		9/7	9/8	9/9	9/10	9/11		9/14	9/15	9/16	9/17	9/18
Phase 1 Paul Revere Dr. to Mulholland Dr. (S/S)																	
Install irrigation sleeves																	
Pave the slot next to the gutter in the median with light concrete base (LCB)																	
Pave the slot next to the gutter with AC																	
Retaining Wall																	
Backcut for new retaining wall				X	X		X	X	X	X	X						
Excavation for new retaining wall footing													X	X	X	X	X
Phase 2 Paul Revere Dr. to Mulholland Dr. (N/S)																	
Make Curb Grade	X	X															
Balance Parkway/Sidewalk			X	X	X		X										
Pour curb and gutter								X	X								
Install RCP/Storm Drain														X	X	X	X
Phase 1 Calabasas High																	
Install irrigation sleeves																	