3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

	DECEMBER																
DATE	12/7	12/8	12/9	12/10	12/11		12/14	12/15	12/16	12/17	12/18		12/21	12/22	12/23	12/24	12/25
Retaining Wall																	
Strip wall forms																HOLIDAY	HOLIDAY
Backfill lower retaining wall	X	X	X														
Dig Footings / Steps																	
Set rebar for footing of upper retaining wall							X	X	X								
Form footing of upper retaining wall					X		X										
Pour concrete for footing of upper retaining wall										X							
Set wall forms of upper retaining wall											X		X	X			
Pour concrete on upper retaining wall															X		
Phase 2 Paul Revere Dr. to Mulholland Dr. (N/S)																	
Install Mow Curbs																	
Irrigation																	
Install Irrigation from Paul Revere Dr. to Freedom Dr.																	
Install Amendments																	
Install Landscaping																	
Pothole / Install Irrigation in front of Calabasas High school													X	X	X		