3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

	JULY																
DATE	7/6	7/7	7/8	7/9	7/10		7/13	7/14	7/15	7/16	7/17		7/18	7/19	7/20	7/21	7/22
Phase 1 Paul Revere Dr. to Mulholland Dr.																	
Make and layout curb grade		X	X	X	X												
Install irrigation sleeves				X	X												
Install curb pins for concrete forming of curb and gutter							X										
Pour concrete for the installation of curb and gutter								X	X								
Remove trees										X	X						
Clearing and grubbing of slope										X	X		X				
Structural work on the retaining Wall														X	X	X	X
Phase 1 Calabasas High																	
Break AC and PCC for hauling							X	X	X								
Load and haul AC and PCC material for disposal							X	X	X								
Make and layout curb grade										X	X		X				
Install irrigation sleeves														X	X		
Install curb pins for concrete forming of median curb																X	
Pour concrete for the installation of median curb																	X