3 WEEK "LOOK-AHEAD" SCHEDULE

Job # 1506

Mulholland Hwy Scenic Corridor Project

	JULY						AUGUST										
DATE	7/27	7/28	7/29	7/30	7/31		8/3	8/4	8/5	8/6	8/7		8/10	8/11	8/12	8/13	8/14
Phase 1 Paul Revere Dr. to Mulholland Dr.																	
Install irrigation sleeves																	
Install curb pins for concrete forming of curb and gutter	X						X	X									
Pour concrete for the installation of median curb	X																
Slurry to form curb and gutter					X												
Pave the slot next to the gutter with AC							X										
Make the sidewalk/parkway to grade		X	X														
Backfill median			X	X	X												
Dispose of aggregate base at the area below the proposed sidewalk								X	X	X							
Pour concrete for the new sidewalk/parkway											X		X				
Pour concrete for the new ramps/spandrels														X	X	X	
Restripe and switch traffic																	X
Phase 1 Calabasas High																	
Install irrigation sleeves							X	X									
Install curb pins for concrete forming of median curb	X																
Pour concrete for the installation of median curb			X														
Backfill median				X	X			X									
Pave the slot next to the gutter with AC							X										
Restripe back to original striping																	X